

500 FIFTH AVENUE NORTH



BULLETIN

CONSTRUCTION BULLETIN

August 31, 2009

A weekly update regarding
upcoming construction activities
at 500 Fifth Avenue North
Campus

Questions, please contact:

Sellen Construction

Daytime Contact: Brian Duke
Senior Superintendent
Direct: 206.838.3414
Office: 206.816.3100
brian.duke@sellen.com

The following activities are scheduled for August 31st through September 5th from 7:00am to 5:30pm each day, and 9:00am to 6:00pm Saturday.

- Structural steel erection at Reception and “A” building areas.
- Structural steel decking at Bldg “A” continues at levels 5, 6 & Roof.
- Shotcrete of Level P1-1 at north areas of the Garage.
- Level 1 slab shoring continues at Bldg “B” and eastside of Garage.
- Underground utilities at Taylor Ramp.
- Stripping and exporting of “B” core formwork.
- Building “B” core slabs level 4 – Roof.
- CMU walls continue at Level P1 of Bldg “A” and Garage.
- Underground utilities begin at southwest corner of Bldg “A”.
- Horizontal vapor barrier on grade at Bldg “B”, level P1 continues.
- Slab on grade prep and placement at Bldg “B” continues.
- Concrete, gravel and material deliveries will be occurring during the week as well. Access will be through Gate “A”, “B” and “F”, exiting through Gates “D”, “B”, “E” and “F”.
- Overhead mechanical and electrical rough in at building “A” P1 level.
- Level 2 and 3 slab on metal deck placing at Bldg “A”.
- Fireproofing at Level 1 of Bldg “A”.

Neighborhood Impacts:

- A 60’ job trailer arrived at 5:00am Thursday through gate “A” or “B”.
- 50+ trucks and trailers entering and exiting the jobsite each day. There will be flaggers and a police officer to assist with traffic control at Gates A, B, D & F.
- Major concrete pours Tuesday, Wednesday and Friday, 7:00am to 12:00pm. A concrete truck will arrive and leave every 3-5 minutes.