

500 FIFTH AVENUE NORTH

BULLETIN

CONSTRUCTION BULLETIN

September 14, 2009

A weekly update regarding
upcoming construction activities at
500 Fifth Avenue North Campus

Questions, please contact:

Sellen Construction

Daytime Contact: Brian Duke
Senior Superintendent
Direct: 206.838.3414
Office: 206.816.3100
brian.duke@sellen.com

The following activities are scheduled for September 14th through September 19th from 7:00am to 5:30pm each day, and 9:00am to 6:00pm Saturday.

- Installation of steel stairs at Bldg “A”.
- Structural steel decking at Bldg “A” continues at levels 5, 6 & Roof.
- Slabs on metal deck continue at Bldg “A” levels 3 and 4.
- Level 1 slab shoring continues at Bldg “B” north end.
- Underground utilities at Taylor Ramp, continuing with water and gas lines.
- Stripping and exporting of “B” core formwork.
- Building “B” core slabs at roof levels.
- CMU walls continue at Level P1 of Bldg “A” and Garage.
- Underground utilities begin at southwest corner of Bldg “A”, moving north.
- Horizontal vapor barrier on grade at Bldg “B”, level P1 continues.
- Slab on grade prep and placement at Bldg “B” completion.
- Concrete, gravel and material deliveries will be occurring during the week as well. Access will be through Gate “A”, “B” and “F”, exiting through Gates “D”, “B”, “E” and “F”.
- Overhead mechanical and electrical rough in at building “A” P1 level and level 1.
- Stair core wall forming at north east corner of garage..
- Fireproofing at Level 1 and level 2 of Bldg “A”.
- Framing and drywall at Level P1 of Building “A”.

Neighborhood Impacts:

- 50+ trucks and trailers entering and exiting the jobsite each day. There will be flaggers and a police officer to assist with traffic control at Gates A, B, D & F.
- Major concrete pours Monday, Tuesday, Thursday, 7:00am to 12:00pm. A concrete truck will be arriving and leaving every 5 minutes at gates A, B, D and F.