

500 FIFTH AVENUE NORTH

BULLETIN

CONSTRUCTION BULLETIN

September 21, 2009

A weekly update regarding
upcoming construction activities at
500 Fifth Avenue North Campus

Questions, please contact:

Sellen Construction

Daytime Contact: Brian Duke
Senior Superintendent
Direct: 206.838.3414
Office: 206.816.3100
brian.duke@sellen.com

The following activities are scheduled for September 21st through September 26th from 7:00am to 5:30pm each day, and 9:00am to 6:00pm Saturday.

- Structural steel decking at Bldg “A” continues at levels 5, 6, reception bldg level 2 & roof.
- Slabs on metal deck continue at Bldg “A” levels 3, 4 and 5.
- Underground utilities and wall footings at Taylor ramp.
- New water main construction at Harrison & Broad Street at night.
- Stripping and exporting of “B” core formwork.
- Building “B” core roof slab completion.
- CMU walls continue at Level P1 of Bldg “A” and Garage.
- Underground utilities at southwest corner of Bldg “A”, moving north and east.
- North entry ramp construction at Garage.
- Curtain wall curb construction at Levels 1 and 3 of Bldg “A”.
- Concrete, gravel and material deliveries will be occurring during the week as well. Access will be through Gate “A”, “B” and “F”, exiting through Gates “D”, “B”, “E” and “F”.
- Overhead mechanical and electrical rough in at building “A” P1 level and level 1.
- Stair core wall forming at north east corner of garage, level 2-3.
- Fireproofing at Level 1 and level 2 of Bldg “A”.
- Framing and drywall at Level P1 of Building “A”.

Neighborhood Impacts:

- 50+ trucks and trailers entering and exiting the jobsite each day. There will be flaggers and a police officer to assist with traffic control at Gates A, B, D & F.
- Major concrete pours Monday thru Friday 7:00am to 12:00pm. A concrete truck will be arriving and leaving every 5 minutes at gates A, B, D and F.
- Watch for traffic detours 7:00pm to 5:00am on Broad Street and Harrison Street for new water main installation.