

# 500 FIFTH AVENUE NORTH



# BULLETIN

## CONSTRUCTION BULLETIN

November 3, 2008

A weekly update regarding  
upcoming construction activities  
at 500 Fifth Avenue North  
Campus

Questions, please contact:

Sellen Construction

Daytime Contact: Brian Duke  
Senior Superintendent  
Direct: 206.838.3414  
Office: 206.816.3100  
[brian.duke@sellen.com](mailto:brian.duke@sellen.com)

The following activities are scheduled for November 3<sup>rd</sup> through November 7<sup>th</sup> from 6:30am to 4:00pm each day.

- Energizing of the south 1200amp temp power shed.
- Mass excavation at central areas of site and export of 4,500 tons of soil per day.
- Excavation of south ramp continues.
- The gravel work surface begins at Building “A” sub-grade along the north and west sides.
- Installation of dewatering system components at system #1, northeast corner, dewatering as required begins.
- Taylor Street sewer installation within building “A” footprint, welding and setting of 24” steel casings.
- Gravel and material deliveries will be occurring during the week as well. Access will be through Gate “A” and “F”, exiting through Gates “D”, “B”, and “E”.
- Vertical waterproofing system on lagging begins at the north end of building “A”.

### Neighborhood Impacts:

- 20-25 trucks and trailers entering and exiting the jobsite each day, up to 120 round trips exporting soil. There will be flaggers and a police officer to assist with traffic control.
- Dump trucks are entering Gate “F” (South) and exiting Gate “E” (Southeast), Gate “B” (North), and Gate “E” (southeast). Access in and out from Broad Street, Harrison Street, 5<sup>th</sup> Avenue North and Mercer Street.
- Concrete, gravel and other deliveries may arrive through gate “A” as well.
- Tower crane lights are on a timer 6-9 a.m. and 4-6 p.m.