

500 FIFTH AVENUE NORTH



BULLETIN

CONSTRUCTION BULLETIN

May 18, 2009

A weekly update regarding
upcoming construction activities
at 500 Fifth Avenue North
Campus

Questions, please contact:

Sellen Construction

Daytime Contact: Brian Duke
Senior Superintendent
Direct: 206.838.3414
Office: 206.816.3100
brian.duke@sellen.com

The following activities are scheduled for May 18th through May 23rd from 7:00am to 5:30pm each day, and 9:00am to 6:00pm Saturday.

- Gravel work surface and sub-grade prep at south areas of garage and bldg "B".
- Structural excavation at bldg "B" level P1, Garage area Level P2 South.
- Interior core slab forming at A2, A3.
- Welding of steel ledgers and connection clips at A2, A1 and A3 cores.
- Column and wall forming at the Garage area, level P2- P1, South
- Elevated slab shoring at Level P1 of the garage, Level 1 of Bldg A.
- Vertical formwork at building "A" & "B", columns and walls, P1 – level 1. Shear wall cores levels 3- Roof at Bldg "A", P1-1 @ Bldg "B".
- Shotcrete at perimeter walls, southwest corner of building "A", south end of garage and Bldg "B".
- Combined storm/sewer bypass completed.
- Slab on grade prep at Bldg A and garage areas south.
- Gravel and material deliveries will be occurring during the week as well. Access will be through Gate "A", "B" and "F", exiting through Gates "D", "B", "E" and "F".
- Underground plumbing rough in at P2 level of garage and P1 area of "A", south end.
- Installation of underground utilities at loading dock area of Bldg "A".

Neighborhood Impacts:

- 50+ trucks and trailers entering and exiting the jobsite each day. There will be flaggers and a police officer to assist with traffic control at Gates B, D & F.
- Concrete pours everyday, large concrete deliveries Friday 8:00 – 2:00.
- Deliveries are entering Gate "A" & "B" (North) and exiting Gate "D" (Southeast), entering Gate "E" (southeast) exiting out Gate "F". Access in and out from Broad Street, Harrison Street, 5th Avenue North and Mercer Street.
- Concrete, gravel and other deliveries arrive through gate "A" as well.
- Tower crane lights are on a timer 6-9 a.m.