

500 FIFTH AVENUE NORTH



BULLETIN

CONSTRUCTION BULLETIN

June 15, 2009

A weekly update regarding
upcoming construction activities
at 500 Fifth Avenue North
Campus

Questions, please contact:

Sellen Construction

Daytime Contact: Brian Duke
Senior Superintendent
Direct: 206.838.3414
Office: 206.816.3100
brian.duke@sellen.com

The following activities are scheduled for June 15th through June 20th from 7:00am to 5:30pm each day, and 9:00am to 6:00pm Saturday.

- Structural excavation at bldg “B” level P1 and bottom of Taylor Ramp.
- Interior core slab forming at A2, A3 & A1 building cores.
- Welding of steel ledgers and connection clips at A2, A1 and A3 cores.
- Column and wall forming at the Garage area, level P2- P1, South, P1 to 1 North.
- Elevated slab shoring at Level P1 and Level 1 at Garage and Building “A”.
- Vertical formwork at building “A” & “B”, columns and walls, P1 – level 1. Shear wall cores levels 1 - 3 at Bldg “B”.
- Shotcrete at perimeter walls, southwest corner of building “A”, north end of garage and west side of Bldg “B”.
- Underground utilities at SOG areas of building “B”.
- Slab on grade prep at Garage, level P2.5 & P2, south and east.
- Gravel and material deliveries will be occurring during the week as well. Access will be through Gate “A”, “B” and “F”, exiting through Gates “D”, “B”, “E” and “F”.
- Slab on grade placement at Level P2 and P2.5 south east.
- Installation of underground utilities at loading dock area of Bldg “A”.
- Level 1 slab placement north and south at Bldg “A”.

Neighborhood Impacts:

- 50+ trucks and trailers entering and exiting the jobsite each day. There will be flaggers and a police officer to assist with traffic control at Gates B, D & F.
- Concrete pours everyday, large concrete deliveries Monday & Tuesday 7:00 am – 1:00 pm.
- Deliveries are entering Gate “A” & “B” (North) and exiting Gate “D” (Southeast), entering Gate “E” (southeast) exiting out Gate “F”. Access in and out from Broad Street, Harrison Street, 5th Avenue North and Mercer Street.
- Concrete, gravel and other deliveries arrive through gate “A” as well.
- Tower crane lights are on a timer 6-9 a.m.